


City of Memphis

Semi-Annual Report

April 1, 2022 through September 30, 2022

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering such information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.



Christopher Morrical, P.E.

10/28/2022

Date

COVID-19 Statement: This report identifies in a number of places anticipated activities in the next reporting period or other future activities. Those discussions do not take into consideration the potential impact of the covid-19 pandemic on the City's activities. Instead of constantly repeating the potential impact of covid-19 in each of the sections, we are providing an upfront statement here that applies to all future activities discussed in this report. The ability of the City to undertake the identified implementation activities may be impacted by supply chain, personnel availability, or other facets associated with the covid-19 pandemic.

Section 1

Introduction

On September 20, 2012, the United States District Court for the Western District of Tennessee entered a CD (CD) between the City of Memphis (the City) and the United States, the State of Tennessee, and the Tennessee Clean Water Network.

To fulfill the reporting requirements defined in Paragraph VIII.25. of the CD, the City has prepared this Semi-Annual Report, which includes the following information:

- A description of projects and activities completed, and milestones achieved during the previous six-month period pursuant to the requirements of the CD.
- A summary of significant projects and activities anticipated to be performed, and milestones anticipated to be achieved, in the next six-month period pursuant to the requirements of the CD.
- Additional information determined to be appropriate to demonstrate implementation of the remedial actions required under the CD.

This report is organized into six sections:

- **Section 1** provides an introduction.
- **Section 2** documents recent progress and anticipated continuing activities related to development and implementation of the Management, Operations, and Maintenance (MOM) Programs noted in the CD.
- **Section 3** identifies recent progress and anticipated continuing activities related to the Priority Rehabilitation Projects noted in the CD.
- **Sections 4 and 5** provide a summary of additional actions that the City has recently completed and anticipates completing over the next six months.
- **Sections 6** identifies past CD projects and non-CD projects performed.

Section 2

Management, Operations, and Maintenance Programs

As defined in Paragraph V.10 of the CD, the City shall develop and implement specific Management, Operations, and Maintenance (MOM) Programs. These MOM Programs are listed below along with a summary of activities completed in the previous six months and activities anticipated to be performed during the upcoming six months. A chart showing the status of compliance is presented as **Figure 2-1**, as set forth at the end of this section.

2.1 Sewer Overflow Response Plan

Activities Completed During Previous Reporting Periods

The City submitted a Sewer Overflow Response Plan (SORP) to the U.S. Environmental Protection Agency (EPA) and Tennessee Department of Environment and Conservation (TDEC) on March 11, 2011, before the CD was entered. A copy of the SORP is included in Appendix B of the CD. The City utilizes the SORP bypass plan in addressing bypasses associated with easements under the Gravity Sewer O&M program. The City updated Section 3 of the SORP and submitted it to EPA on March 30, 2016. The City identified these updates as “form” and not of “substance”. A copy of the document was submitted to the public document repository.

The City’s subsequent review of the SORP resulted in one change to Section 7.1 of the SORP submitted in its March 6, 2019 letter. The City was notified by EPA by letter dated May 20, 2019 that the change submitted on March 6, 2019 was not approved. The City operated under the approved SORP as modified in 2016. The City modified the SORP and submitted it to EPA on March 5, 2021. The City identified these updates as “form” and not of “substance” and a copy of the document was submitted to the public document repository.

Progress During This Reporting Period

The City continued to operate under the modified SORP.

Anticipated Activities in The Next Reporting Period

The City will continue to operate under the modified SORP.

2.2 Fats, Oils, and Grease Management Program

Activities Completed During Previous Reporting Periods

The City submitted a Fats, Oils, and Grease (FOG) Management Program (FOG Program) to EPA and TDEC on March 11, 2011, before the CD was entered. A copy of the FOG Program is included in Appendix C of the CD. The City continues FOG outreach at locations of FOG related SSOs. The City also, is educating elementary students with FOG presentations. The City has used its quarterly FOG reports submitted to TDEC as the sole instrument for documenting and reporting the frequency of

public education events.

In 2013, the City made minor changes in form, not substance, to the FOG Program and submitted it to EPA on October 30, 2013. Subsequently, on April 22, 2014 EPA approved the updated FOG Program submitted by the City.

The City reviewed the approved updated FOG Program and made additional minor changes of form and not substance. These changes were submitted to EPA on January 18, 2017.

Based upon prior discussion with EPA, by letter dated March 6, 2019 the City updated Section 1.1 Purpose of the FOG Program. The City was notified by EPA by letter dated May 20, 2019 that the change submitted on March 6, 2019 was not approved.

The City submitted revisions to the FOG to the EPA dated May 30, 2019. The City subsequently submitted a letter dated July 22, 2019 where the City further provided minor changes to the FOG Program identifying these updates as “form” not of “substance.” A copy of the document was submitted to the public document repository on July 22, 2019. The City operated under the processes described in the FOG Program as updated.

The City reviewed the FOG Program and submitted the modified FOG to EPA on July 21, 2021 and is waiting on approval of the revised program.

Progress During This Reporting Period

The City continued to operate under the FOG Program. In addition to conducting inspection and reporting activities, the City has continued public outreach efforts, such as the use of vehicle wraps and bus stop advertising and the distribution of “Can the Grease” door hangers and can lids to discourage residents from discarding cooking oils and other FOG in the sewer system.

Anticipated Activities in The Next Reporting Period

The City will continue to operate under the FOG Program.

2.3 Lift Station and Force Main O&M Program

Activities Completed During Previous Reporting Periods

On February 5, 2015, the City received comments from EPA on the Lift Station and Force Main Operations and Maintenance Program (LSFM O&M Program). The City revised the LSFM O&M Program to address these comments and submitted the revised version to EPA and TDEC on April 8, 2015. The City received the approval letter from the EPA dated March 13, 2017 and began to implement the approved program. The City reviewed the LSFM O&M Program in February 2019 and determined that no changes were necessary other than the one change it submitted in March 2019. Based upon prior discussion with EPA, by letter dated March 6, 2019 the City updated Section 1, second paragraph of the LSFMMOM Program. The City was notified by EPA on May 20, 2019 that the change submitted on March 6, 2019 was not approved. The City operated under the LSFM Program as approved on March 13, 2017.

The City completed a review of the LSFM O&M Program and submitted the modified SORP to EPA on March 5, 2021 as a change in “form” and not of “substance.” A copy of the document was submitted to the public document repository. The City began to operate under the LSFM O&M Program modified on March 5, 2021.

Progress During This Reporting Period

The City operated under the LSFM Program modified on March 5, 2021.

Anticipated Activities in the Next Reporting Period

The City will continue to operate under the LSFM Program modified on March 5, 2021.

2.4 Gravity Sewer System O&M Program

Activities Completed During Previous Reporting Periods

On February 4, 2015, the City received comments from EPA on the Gravity Sewer Operations and Maintenance Program (GS O&M Program). The City revised the GS O&M Program to address these comments and submitted the revised version to EPA and TDEC on April 8, 2015. The City received new comments from EPA on March 13, 2017 and submitted responses on May 16, 2017. These responses were discussed during a July 19, 2017 meeting between the City and EPA and TDEC, and the City submitted follow-up changes on August 21, 2017. The City received approval of the revised GS O&M Program on November 9, 2017. Based upon prior discussion with EPA, by letter dated March 6, 2019 the City updated Section 1, second paragraph of the GSOM Program. The City was notified by EPA on May 20, 2019 that the changes submitted on March 6, 2019 were not approved. The City updated sections on November 14, 2019, identifying these updates as “form” not of “substance”. The City continued to operate and maintain the gravity sewer system in accordance with the November 14, 2019, GS O&M Program. The City submitted an updated GS O&M Program to EPA on November 12, 2021. The City is waiting on approval of the revised program.

Progress During This Reporting Period

The City operated under the GS O&M Program.

Anticipated Activities in The Next Reporting Period

The City will continue to operate and maintain the gravity sewer system under the GS O&M Program.

2.5 Inter-Jurisdictional Agreement Program

Activities Completed During Previous Reporting Periods

The City executed the IJA with the Town of Collierville on May 21, 2020 and City of Millington October 19, 2021. . The City reached an agreement with the City of Lakeland concerning the draft IJA. Also, the City continued discussions with the Horn Lake Creek Basin Sewer District ("Sewer District") and the Mississippi Department of Environmental Quality ("MDEQ") regarding the draft IJA provided for the Sewer District and MDEQ's review. The City participated in a conference call with TDEC, MDEQ, EPA, and the Sewer District on October 16, 2019 to discuss the draft IJA within the context of pretreatment issues. The City and MDEQ agreed to further analyze certain pretreatment matters raised during the call and to consider addressing pretreatment issues within a separate Memorandum of Agreement. The City of Memphis and Sewer District filed separate declaratory judgment actions against each other in federal court in Tennessee and Mississippi, respectively, with regard to the non-renewal of the existing sewer service agreements entered into between the parties and set to naturally expire in 2023. The parties agreed to table discussions concerning the remaining issues addressed within the draft IJA pending conclusion of the existing litigation which has been restricted to Tennessee federal court based on dismissal of the action filed by the Sewer District in Mississippi federal court.

Progress During This Reporting Period

The City executed the IJA with the City of Lakeland on April 18, 2022.

The City remains in discussions with the City of Bartlett and City of Germantown concerning the draft IJA. The City submitted comments on the City of Bartlett NPDES permit to have the permit address interjurisdictional issues. TDEC issued the NPDES permit without change but indicated that the City of Bartlett would be required to have an SOP that addresses its sewer system discharging to Memphis.

The City remains in active litigation with the Sewer District in Tennessee federal court and has continued to table discussions pertaining to the IJA outside the scope of such litigation.

Anticipated Activities In The Next Reporting Period

The City intends to engage in more extensive negotiations with the City of Bartlett and City of Germantown concerning a draft IJA during the next reporting period. In addition, the City intends to participate in the issuance of an SOP regarding the City of Bartlett collection system and associated IJAP requirements. In light of pending litigation, we will continue to evaluate and monitor matters pertaining to the Sewer District and MDEQ.

2.6 Continuing Sewer Assessment Program

Activities Completed During Previous Reporting Periods

The Continuing Sewer Assessment Program (CSAP) was approved on September 10, 2014. The Year 1 and Year 2 priority areas specifically outlined in the CSAP were completed during previous reporting periods in accordance with the CD Year 1 and Year 2 deadlines and the City is continuing to assess the Wastewater Collection and Transmission System

(WCTS) outside of the specified areas. The City submitted a revision to the CSAP on June 8, 2018. The City identified this as an update of “form” and not of “substance”. The City received approval of the revised CSAP in a letter from the EPA dated November 5, 2018 and began to implement the revised program. The City reviewed the CSAP for potential changes and submitted revisions to the CSAP on June 8, 2020. The City identified this as an update of “form” and not of “substance”.

Progress During This Reporting Period

The City reviewed the CSAP and again submitted revisions to the CSAP on June 7, 2022. The City identified this as an update of “form.” The City began to implement the program under the June 7, 2022, modified CSAP.

Anticipated Activities In The Next Reporting Period

The City will continue to implement the June 7, 2022 modified program

2.7 Infrastructure Rehabilitation Program

Activities Completed During Previous Reporting Periods

The City completed the development of the Infrastructure Rehabilitation Program (IRP), as required in Paragraph V.10.g of the CD and submitted the document to EPA and TDEC for review on February 25, 2015. The EPA approved the IRP on July 13, 2016.

The City has rehabbed approximately 70,000 LF of collection system in the North and South Priority Areas. Rehabilitation work has been carried out using the Group 1 Relay and Group 1 CIPP bid packages, and through other rehab bid packages as needed.

CSAP along with IRP grading and prioritization of infrastructure has led the City to reassess approximately 243,245 LF . Included in that number, approximately 29,727 LF were located within the boundaries of Appendix G areas.

Progress During This Reporting Period

The City continued to prioritize rehabilitation in accordance with the IRP in the North and South Priority Rehabilitation Areas (as designated in Appendix G of the CD).

The City continued to reassess and undertake maintenance activities on lines in accordance with the IRP.

Anticipated Activities in The Next Reporting Period

The City will continue to prioritize rehabilitation, reassessment, and on-going maintenance in accordance with the IRP.

A chart showing the status of compliance is presented as **Figure 2-1**.

Section 2 • Management, Operations, and Maintenance Programs

Figure 2-1
MOM Programs Progress

Program	CD Reference	CD Milestone	Progress During This Reporting Period						Anticipated Activities in The Next Reporting Period					
			Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar
Sewer Overflow Response Program	V.10.a	-	Continue to implement program.						Continue to implement program.					
Fats, Oils, and Grease Management Program	V.10.b	-	Awaiting EPA Approval of Changes						Continue to implement program.					
Lift Station & Force Main O&M Program	V.10.c	9/19/2013	Continue to implement program.						Continue to implement program.					
SCADA installation at lift stations	V.10.c.iii	3/19/2013	Previously completed. SCADA is operational.											
Gravity Sewer System O&M Program	V.10.d	9/19/2013	Awaiting EPA Approval of Changes						Continue to implement program.					
Inter-Jurisdictional Agreement Program	V.10.e	3/19/2018	Continued to implement program.						Continue to implement program.					
Continuing Sewer Assessment Program	V.10.f	9/19/2013	The City submitted updated program on June 7, 2022						Continue to implement program.					
Infrastructure Rehabilitation Program	V.10.g	3/9/2015	Continued to implement program.						Continue to implement program.					

Section 3

Priority Rehabilitation Projects

As defined in Paragraph V.11 of the CD, the City shall complete various Priority Rehabilitation Projects. These projects are listed below along with a summary of activities completed in the previous six months and activities anticipated to be performed during the upcoming six months. A chart showing the status of compliance is presented as **Figure 3-1 as set forth at the end of this section.**

3.1 Priority Areas Projects

Paragraphs V.10.f and V.11.a of the CD identify areas of the WCTS that are to be assessed during the first- and second years following approval of the CSAP. These areas are shown in Appendix E and F of the CD, respectively. Additionally, Appendix G identifies North and South Priority Rehabilitation Areas that will be completed within six years and seven months of the IRP approval received on July 13, 2016 (i.e., completed by February 13, 2023). The projects that were procured to comply with this section is a mainline relay project (Group 1 Relay) which consist of approximately 19,000 LF of 6" and 8" diameter gravity mains with new 8" diameter pipe and a trenchless rehabilitation (Group 1 CIPP) which consist of CIPP rehabilitation of approximately 54,000 LF of 8" to 36" diameter gravity mains. One force main, located in the North priority Rehabilitation area, was reassessed. Also, 4 lift stations within the priority area were completed. An Interim Priority Areas Project Report was submitted to USEPA and TDEC on October 11, 2018 and was approved by USEPA on November 5, 2018.

Activities Completed During Previous Reporting Periods

Five-point repairs were completed in Priority Rehabilitation area as identified in Appendix G in preparation for annual City paving projects to minimize post-paving construction.

Two force mains, located in the South Priority Rehabilitation area, were reassessed.

Progress During This Reporting Period

Six-point repairs and five manhole adjustments were completed in Priority Rehabilitation area as identified in Appendix G in preparation for annual City paving projects to minimize post-paving construction.

Anticipated Activities in The Next Reporting Period

Rehabilitation projects are anticipated to continue.

3.2 Critical Infrastructure Areas Projects

Activities Completed During Previous Reporting Periods

As discussed in Paragraph V.11.b of the CD, three areas within the WCTS were identified to receive prioritized rehabilitation due to the critical nature of the infrastructure and the potential consequences of large sanitary sewer overflow volumes in the event of a failure. A map showing the locations of these areas is included as Appendix H of the CD. Rehabilitation of these areas was

completed during previous reporting periods and prior to the revised completion date of October 22, 2017. The Final Critical Areas Projects draft report was submitted to EPA and TDEC on April 23, 2018 and placed in the Public Document Repository. As such, these projects are now included in Section 6.1 Projects Completed in Previous Reporting Periods. Figure 3-1 at the end of this section displays the progress completed.

3.3 Prior Assessment Areas Projects

As discussed in Paragraph V.11.c of the CD, four additional rehabilitation projects were identified based on previous inspection and assessment activities. These projects were to be completed by September 20, 2016, i.e., four years after the effective date of the CD. The four projects were completed during previous reporting periods and prior to the September 20, 2016 date established in the CD. As such, these projects continue to be included in Section 6.1 Projects Completed in Previous Reporting Periods. Figure 3-1 displays the progress completed.

Figure 3-1
Priority Rehabilitation Projects Progress

Project	CD Reference	CD Milestone	Progress During This Reporting Period						Anticipated Activities in The Next Reporting Period					
			Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
Priority Area Projects	V.11.a	9/9/2015 9/9/2016 Via implementation of IRP 2/13/2023 8/13/2018 - 10/13/2018 Within six months of rehabilitation projects completion	Previously completed.											
Assess areas identified in Appendix E			Previously completed.											
Assess Year 2 areas (including Appendix F)			Previously completed.											
Prioritize areas identified in Appendix G			Previously completed.											
Complete Appendix G rehabilitation projects			Rehabilitation of Appendix G areas continued.						Rehabilitation of Appendix G areas anticipated to continue.					
Interim Priority Areas Project Report			Previously completed.											
Final Priority Areas Project Report	No work this period.						No work is anticipated.							
Critical Infrastructure Areas Projects	V.11.b	4/23/2018 4/23/2018	Previously completed on August 25, 2012, October 22, 2017*, November 12, 2012 ahead of CD deadline.											
Complete Appendix H rehabilitation projects			Previously completed.											
Final Critical Areas Project Report	Previously completed.													
Priority Assessment Area Projects	V.11.c.(i) V.11.c.(ii) V.11.c.(iii) V.11.c.(iv)	9/19/2016 9/19/2016 9/19/2016 9/19/2016	Previously completed.											
Nonconnah Interceptor			Previously completed.											
Mud Island Manholes			Previously completed.											
Burchart-Horn Manholes			Previously completed.											
Wolf River Interceptor	Previously completed.													

Section 4

Additional Measures

In addition to the projects and activities described in the previous sections, the measures described below are related to the City's ongoing CD compliance.

4.1 M.C. Stiles WWTP Foam Study and Outfall Improvements

As described in Paragraph V.12 of the CD, the City was required to implement the M.C. Stiles Wastewater Treatment Plant (WWTP) Foam Study and Outfall Improvements Work Plan that was included as Appendix I of the CD. On May 19, 2014, the first amendment of the CD, which identified a preferred alternative design consisting of a vortex structure and which included a revised construction schedule, was approved and filed with the court. The vortex structure was completed, and plant effluent flow was directed through the vortex on September 19, 2017. This project has been moved to Section 6.1 Projects Completed in Previous Reporting Periods.

4.2 State Projects

As stated in previous Semi-Annual Reports, the two State Projects: The Color Study and the Geographic Information System, have already been completed and therefore have been moved to Section 6.1 Projects Completed in Previous Reporting Periods.

4.3 Program Administration Activities

Since entering into the CD, the City has conducted several coordination functions for the implementation of the CD program, known as the Sewer Assessment and Rehabilitation Program (SARP10).

Activities Completed During Past and This Reporting Periods

- **Coordination with Emergency Personnel:** Through the condition assessment and rehabilitation work, the City and SARP10 staff coordinate with fire and police departments' leadership to keep them abreast of on-going activities and work locations.
- **Coordination with Special Projects:** The SARP10 Team has been working closely with City personnel to identify upcoming City special projects that may require coordination with future sewer improvements. The sewer lines associated with the projects are assessed in advance using CCTV inspection to identify areas in need of repair. The repairs are subsequently conducted to avoid disrupting future construction activities and to avoid patching associated paved areas.
- **Street Paving Projects:** The SARP10 Team has been working closely with City and State personnel to identify upcoming street paving projects. The sewer lines associated with these streets are assessed in advance using CCTV inspection to identify areas in need of repair, and required repairs are subsequently made to avoid patching newly paved areas. During this reporting period a total of 7-point repairs and 5 manhole adjustments were completed ahead of paving.

- **Workforce Development:** The City has implemented a workforce development program. The program is comprised of five-stages: assess, recruit, train, place, and retain. The assessment phase identifies the types of jobs that will be needed to complete the CD- related work and that could be filled by local personnel. Subsequently, potential candidates are identified and screened. These personnel are provided training as necessary to avail them for potential employment by contractors working on CD-related projects.
- SARP10 implements community outreach through its “Green Team” which goes door-to-door to distribute information for upcoming condition assessment work. The Green Team had distributed roughly 100,000 informational bags since the implementation of them. The information distributed includes information about the FOG program along with grease caps to help educate the public. During the previous reporting periods, the Green Team distributed information for phase assessment work.

As a result of this program and other initiatives, approximately 175 or more personnel have obtained full-time employment with SARP10 program companies or assessment and rehabilitation contractors working on the program for the City.

- **Public Relations:** After consulting with leaders of various neighborhood associations, the Program determined that distributing emails with relevant information along with conducting public meetings to the affected neighborhoods was a more efficient use of resources while remaining effective at disseminating the information. SARP10 continues to utilize a website to provide current information, tentative schedules for work, and assessment and rehabilitation contracts.

Activities Anticipated to be Performed During the Next Reporting Period

Implementation of the activities described above are expected to continue through the upcoming reporting period.

4.4 Ongoing CSAP Activities

Due to the greater precision associated with the GIS information, the number of miles associated with the WCTS is subject to slight change. In its March 2, 2017, letter to EPA, the City stated the future reports and documents will continue to utilize the total mileage of approximately 2,808 recognizing that the exact number may vary slightly over time as additional new information is developed. Accordingly, this report continues to be based upon 2,808 miles.

As of March 31, 2022, the City has assessed approximately 2,588 miles of the estimated 2,808 miles of pipe contained within the WCTS. The City continued to follow the IRP and reassessed high priority lines. This would correspond to an assessment of 92% of the required mileage which does not even include pipe assessed using the SL-RAT technology implemented by the City as described in the CSAP. The City is required to assess approximately 10% of the WCTS on average per year following approval of the CSAP in September 2014 (i.e., approximately 80% of the WCTS miles should be assessed by September 2022). Crews reassessed approximately 1,157 LF of small and large diameter pipe or 0.22 miles during this reporting period. The reassessment total miles completed are approximately 158 miles. Combining the reassessment

with the current ongoing assessment, the City has assessed approximately 2,746 miles. The current assessment rate of 98% places the City well ahead of the CD-required schedule.

The City services 95 lift station within and outside of the WCTS all of which have been assessed. One lift station, which was assessed, was returned to a private entity. Additionally, ninety-five force mains have been assessed. Three have been reassessed. One was reassessed utilizing CCTV and two were reassessed utilizing Smartball technology.

Activities Completed During Previous Reporting Periods

The City divided the WCTS into 13 watershed basins and subsequently divided these basins into 131 sub-basins and is assessing these areas in phases. To date, assessment has been completed in 121 sub-basins including the pilot area, Phase 1-8, and Fletcher Creek areas. The assessment continued in Phase 8 areas, where approximately 964,709 LF of small diameter pipe and 100,903 LF of large-diameter pipe was completed. Phases were completed based on the historical sanitary sewer overflow (SSO) occurrences starting with the areas identified in Appendix E, then the area in Appendix F and proceeding from there in general to the next highest SSO area. In addition, the City is doing similar work outside the defined WCTS.

Activities Completed During This Reporting Period

Condition assessment continued in the Phase 9 area which consists of approximately 1,300,000 LF of small diameter pipe and 41,200 LF of large-diameter pipe. During this reporting period, crews have assessed 260,266 LF of small-diameter pipe and 23,787 LF of large-diameter pipe.

There were 13 force mains that were assessed during the reporting period.

Activities Anticipated to be Performed During the Next Reporting Period

It is anticipated that Phase 9 SSES contract will be completed and Phase 10 SSES contract will commence. In addition, it is anticipated that force main assessment will continue.

Section 5

Infrastructure Rehabilitation Projects

5.1 Priority Rehabilitation Areas

Pursuant to the CD and IRP requirements, the City shall complete the rehabilitation projects within the priority areas identified in Appendix G of the CD by February 13, 2023, i.e., within six years and seven months after EPA's approval of the IRP which occurred on July 13, 2016.

Activities Completed During Previous Reporting Period

The Group 1 Relay and Group 1 CIPP work was completed in the North and South Priority Rehabilitation areas in accordance with the IRP grading system (See Section 3.1 for details). Additionally, 2 manholes were adjusted to grade and 5-point repairs were completed.

Activities Completed During This Reporting Period

Additionally, 5 manholes were grade-adjusted (i.e., for accessibility) bringing the total to 200; and 6-point repairs were completed, bringing the total to 161 for the North and South Priority Rehabilitation Areas.

Activities Anticipated to be Performed During the Next Reporting Period

It is anticipated that the City will continue the work on the prioritized projects in accordance with the IRP as set forth in Appendix C.1 of Memphis' approved Interim Priority Areas Project Report.

5.2 Other Rehabilitation Projects

While the CD delineates which areas of the WCTS should be addressed through the rehabilitation program, the City has continued to improve the collection system beyond the scope of the CD to include WCTS rehabilitation projects outside of the Priority Rehabilitation Areas.

5.2.1 Point Repairs and Manhole Adjustments

Point repair and manhole adjustment contracts have been used to address issues found during cleaning and assessment of the WCTS. Repairs and adjustments were flagged as contractors cleaned and assessed sewers on an ongoing basis. As this was done, procurement of contracts for point repairs and manhole adjustment was undertaken. City of Memphis and SARP10 staff have selected sewer line defects and buried manholes to be scheduled for repair.

Activities Completed During Previous Reporting Period

- Point Repair Contract: Approximately 90-point repairs were completed.
- Manhole Adjustment Contract: Approximately 93 manholes were adjusted.

Activities Completed During This Reporting Period

- Point Repair Contract: Approximately 86-point repairs were completed.
- Manhole Adjustment Contract: Approximately 103 manholes were adjusted.

Activities Anticipated to be Performed During the Next Reporting Period

It is anticipated that both the point repair and manhole adjustment contracts will continue.

5.2.2 Lift Station Rehab Design and Construction Group 1

Lift Station Assessments were conducted, and summary reports were completed during previous reporting periods. Upon review of the assessment data, five lift stations were scheduled for rehabilitation. Three of the five lift station rehabilitation designs were completed, bid for construction, and a contractor was selected to complete the construction. The remaining two lift station rehabilitation designs are in progress.

The construction portion of the Lift Station Rehab Group 1 continued for one of the five lift stations. Construction for two of the five lift stations is complete.

5.2.3 Gayoso Force Main

The City of Memphis is undergoing a new design of the Gayoso Force Main to reclaim the original design capacity. The force main has been slip-lined in the past which reduced the original capacity of the force main. A design consultant was selected and began work on the design documents for replacement of the existing force main. The design consultant continued progress on the design.

5.2.4 Gravity Sewer Improvements Design Package A

Four sites within the WCTS and one outside of the WCTS were identified for rehabilitation. A contract was awarded, and design started on these projects. The notice to proceed was issued on February 25, 2019. An engineering firm completed three designs, bid openings were received, and a contract was awarded for two sites. Construction began in previous reporting periods. Construction was completed at two sites within the WCTS and one outside the WCTS. The other two sites will proceed as a separate project in the future. This will be moved to Section 6.1 in the following Semi-Annual Report.

5.2.5 Wolf River 96 Sewer Interceptor Design

The 96-inch diameter pipe of the Wolf River Interceptor, from M.C. Stiles Wastewater Treatment Plant to the joining at the Cypress Creek Interceptor, has been identified as in need of future improvement. A new 96" diameter parallel pipe is being designed for replacement of approximately 14,000 LF of the most downgradient section. The design of this project has been modified to a 96-inch parallel pipe and is in progress.

5.2.6 Lift Station Rehab Design Group 2

Lift Station Assessments were conducted, and assessment reports were completed. The reports yielded an initial group of five lift stations called "Group 1" (See Section 5.2.2). Subsequently, an additional 12 lift stations were identified called "Group 2". Two engineering firms were selected to complete designs for these 12 lift stations. The rehab designs for the 12 lift stations that were identified for "Group 2 Rehab Design" have been completed. A construction package, "LS Rehab Construction Group 2", was procured containing 10 of these lift stations. Bids were obtained on March 17, 2022 and were evaluated. One of the other lift stations was completed by the City, while the other was added to Lift Station Rehab Design and Construction Group

1. The contract was awarded during this reporting period. Construction will begin during the next reporting period.

5.2.7 Chelsea Siphon Project

The City identified a siphon located at Chelsea Avenue for rehabilitation. Through procurement, an engineering firm was selected to design a relocation and replacement of the siphon and to reroute an upstream line. The firm completed the design, and the procurement of bids was completed. The project was bid, and a contract was awarded on October 28, 2021. Construction was completed during this reporting period and will be moved to Section 6.1 in the following Semi-Annual Report.

5.2.8 Stream Crossing Evaluation

After the Pilot study, it was determined that further assessment would be undertaken for stream crossings. A consultant continued verifying and assessing sewer line crossings in areas outside of the previously selected pilot area and Priority Rehabilitation area. The goal of the evaluation is to further field verify sewer line crossings and the exterior conditions of the pipe and stream banks near the crossing. Work has been ongoing during this reporting period.

5.2.9 Wolf 120 Emergency Slip Line Project

A sink hole developed adjacent to a sewer manhole on the 120" diameter Wolf River Interceptor upstream of the M.C. Stiles WWTP. Investigation of the 120" sewer line below the sinkhole indicated a hole that drew in soil. Since the investigation identified the potential that the 120" sewer interceptor might encounter a failure, the City issued an emergency contract to have the sewer slip lined. The rehabilitation contract covers approximately 3,250 linear feet of the 120" RCP pipe fortifying it with a 110" FRP pipe. Construction started in July 2021. The slip lining of the 3,250 linear feet is being done from two launch shafts. The Phase 1 portion (emergency portion) of the project is complete. Phase 2 work is on-going. After the completion of Phase 2, the contractor will begin Phase 3 work.

5.2.10 Lift Station Rehab Design Group 3

Lift Station Assessments were conducted and completed. The reports yielded initial Group 1 and subsequently Group 2. After further prioritization, an additional twelve lift stations were identified and placed under "Group 3". Eleven lift stations are currently under design. One lift station got removed from this group to be completed at a different time. In summary, with Lift Station Rehab Groups 1, 2 & 3, the City has completed or planned for rehabilitation of 41 lift stations. This is 43% of the City's total lift stations that are being rehabbed. The design consultants continued progress on the designs.

Past Consent Decree Projects and Non-Consent Decree Projects

6.1 Projects Completed in Previous Reporting Periods

The following projects have been completed during previous reporting periods and included in previous Semi-Annual Reports:

- Cane Creek and Hickory Hill Pilot Assessment Area (last included in April 2015 – Sept 2015 Semi-Annual Report)
- Critical Infrastructure Areas Projects (last included in April 2018 – September 2018 Semi-Annual Report)
 - The first critical area completed rehabilitation of the 42-inch through 48-inch Wolf River Interceptor, in 2012.
 - The second critical area completed rehabilitation of a portion of the 96-inch interceptor at the entrance/exit ramp located at Mile 51 of Interstate 240, in 2017.
 - The third critical area completed rehabilitation on the 84-inch interceptor located where McLean Boulevard crosses the Wolf River and Interstate 40, in 2012.

Prior Assessment Areas Projects (last included in April 2016 – September 2016 Semi-Annual Report):

- Cured-in-Place Pipe (CIPP) lining of the Nonconnah Interceptor Between Manholes Numbered N06-119 and N06-127
- Rehabilitation or replacement of manholes on Mud Island that include manhole number M10-005 plus the two (2) manholes immediately downstream and repair of the liner in the corresponding portion of the 60-inch interceptor near these manholes.
- Rehabilitation of approximately sixty-four (64) manholes identified as having heavy or medium corrosion in Appendix B of a June 6, 2006 study report prepared by Buchart-Horn on behalf of Memphis.
- CIPP lining on segments of the Wolf River Interceptor between demarcation points W05-120 and W05-130
- M.C. Stiles WWTP Foam Study and Outfall Improvements (last included in April 2018 – September 2018 Semi-Annual Report)
- Loosahatchie Interceptor Assessment (last included in April 2018 – September 2018 Semi-Annual Report).
- State Projects (last included in April 2016 – Sept 2016 Semi-Annual Report):
 - Color Study
 - Geographic Information System (GIS)
- Snowden Assessment and Rehabilitation (last included in April 2016 – Sept 2016 Semi-

Annual Report)

- Woodview Subdivision Rehabilitation (last included in April 2016 – Sept 2016 Semi-Annual Report)
- Lick Creek Interceptor CIPP (last included in April 2016 – Sept 2016 Semi-Annual Report)
- Loosahatchie Interceptor Replacement (last included in April 2016 – Sept 2016 Semi-Annual Report)
- St. Elmo Pipe Bursting (last included in April 2016 – Sept 2016 Semi-Annual Report)
- John’s Creek Interceptor Repair and Evaluation (last included in October 2017 – March 2018 Semi-Annual Report)
- Black Bayou Stream Crossing Rehabilitation Project (last included in April 2018 – September 2018 Semi-Annual Report)
- Barksdale Siphon Redesign and Construction Project (last included in September 2018 – April 2019 Semi-Annual Report)
- Rodney Baber Project (last included in April 2019 – September 2019)
- Loosahatchie Diversion Design (last included in April 2020 Semi-Annual Report)
- SL-RAT Acoustic Assessment (last included in April 2020 Semi-Annual Report)
- Shelby Oaks Main Re-Route (last included in April 2020 Semi-Annual Report)
- Mud Island Emergency CIPP (last included in April 2020 Semi-Annual Report)
- Front Street Cleaning (last included in September 2020 Semi-Annual Report)
- Cane Creek/Pine Hills (last included in September 2020 Semi-Annual Report)
- Fletcher Creek Stabilization (last included in April 2021 Semi-Annual Report)
- Pilot Stream Crossing Evaluation (last included in April 2021 Semi-Annual Report)
- Front Street Gate Barrier (last included in April 2021 Semi-Annual Report)
- Group 4 CIPP (last included in April 2021 Semi-Annual Report)
- Stream Crossing Stabilization (last included in September 2021 Semi-Annual Report)
- Loosahatchie Diversion Construction (Last included in September 2021 Semi-Annual Report)
- Bazemore Stabilization Project (Last included in April 2022 Semi-Annual Report)

6.2 Other Rehabilitation Projects Completed by City of Memphis

In addition to the assessment projects completed under the SARP10 program, the City routinely completes improvement projects of the WCTS. During this reporting period, the City estimates that in addition to the SARP10 program work, it has rehabbed 13,273 LF of pipe with CIPP. Since September 2012 (effective date of CD), the City has otherwise installed approximately 216,820 LF of CIPP and rehabilitated 12 lift stations (Gayoso, Big Orange, Genyth, N. Watkins, Jack Carley, Valero, Kimbrough, Wilson, Harbor, South Mendenhall, Woodland Run, and Illinois). This is approximately another 40 miles of assessment work beyond the 92% of the WCTS identified in section 4.4.